

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT  
FOR PERIOD ENDING 2 NOVEMBER 1983

1. Progress Report Tasks Assigned by the DCI/DDCI:

None

2. Items or Events of Major Interest that have Occurred During the Preceding Week:

STAT Northside Utility Line Project - Upon review of the 100 percent redesign submission, the GSA electrical engineers stated the resulting depth of the new duct bank after the new building grading is complete was not acceptable to them. This topic is now under discussion between GSA and the New Building Planning Office

STAT The contractor has begun restaking the new ~~ro~~<sup>te</sup> of the utility lines. The contractor is to provide a pedestrian/vehicular plan for approval within the next several weeks prior to any excavation work. New utility line installation is scheduled to begin in the North Loading Dock area. As a result of recommendations from Chief, Safety Staff and the NBPO, HEB has requested that GSA investigate the possibility of modifying the existing one-lane road which runs behind P & P Building to allow two lanes of traffic to enhance safety and eliminate excessive traffic flows on to Routes 123 and 193. GSA was requested to have this completed without impacting the mid-May 1984 completion date.

3. Significant Events Anticipated During the Coming Week:

None

